

Rowland Unified School District  
 June 18, 2008

MEASURE R 2006 - PROJECT STATUS

Project Name	Status	Bids Due	Award Date	Construction Dates	Expenses	Budget
Stadium fields, track	Complete				4,529,177	4,000,000
WOR Libraries						2,000,000
WOR Library, Rowland Elem. *	Under Construction				252,617	
WOR Library, Jellick	Complete				41,508	
WOR, Northam	Complete				99,980	
WOR Library, Hollingworth	Complete				18,795	
WOR Library, Villacorta	Complete				88,683	
WOR Library, Rorimer	Complete				52,535	
WOR Library, La Seda	Complete				84,428	
WOR Library, Northam	Complete				99,980	
La Seda Playground	Complete				274,658	500,000

\* An additional \$484,094 for Modernization of 10 wing budgeted for Measure R 2000.

Project Name	Status	Bids Due	Award Date	Construction Dates	Expenses	Budget
Row El. Covered Walkway **	Complete				783,649	660,900
Villacorta MP Room	Complete				1,992,675	1,200,000
Ybarra K-8	Continuing				119,052	
Oswalt K-8	Continuing				49,982	
Nogales Library Repairs					62,306	1,000,000
Curb Appeal Fencing Elementary Modernizations	Design phase				29	150,000
	Design phase, 4 sites					32,000,000
NHS Auto Shop	Design Phase				37,816	
RHS Culinary Arts	Design Phase				6,562	
NHS Business	Design Phase					
RHS Business	Design Phase				6,918	
Blandford Mod.	Design Phase				14,450	

\*\* An additional \$539,100 of construction contract charged to Measure R 2000.

Project Name	Status	Bids Due	Award Date	Construction Dates	Expenses	Budget
Farjardo Modern.	Design Phase					
Hollingworth Mod.	Design Phase				47	
Jellick Modern.	Design Phase				47	
Killian Modern.	Design Phase				47	
Ybarra Modern.	Design Phase				46	
Giano Modern.	Design Phase				47	
Oswalt New Const.	Design Phase				6,640	
Oswalt Temporary Housing	Out to bid	6/18/2008	6/24/2008	7/6 - 8/3		
Ybarra Temporary Housing	Out to bid	6/18/2008	6/24/2008	7/6 - 8/3		
Haz-Mat Surveys	Proposal Received	6/12/2008	6/24/2008			
Surveys	Out to bid	6/26/2008	7/1/2008			